



Inspection report

| | | | | | |
|--------------------------|--|-------------------------------|---------------------------------------|---|--|
| Date: 6/3/2022 | Work Order: | Weather: Dry | Surveyed By: Steven Bucklin | Certificate Number: U-0819-70306510 | Pipe Segment Ref.: MH060003-MH060004 |
| Year laid: | Pre-cleaning: Heavy Cleaning | Direction: Upstream | Pipe Joint Length: | Total Length: | Length Surveyed: |

| | | |
|---|------------------------------------|-----------------------------------|
| City: City of Superior | Drainage Area: | Upstream MH: MH060004 |
| Street: BELKNAP | Media Label: 1111 | Up Rim to Invert: 0.0 |
| Location Code: Railway | Flow Control: Lift Station | Downstream MH: MH060003 |
| Location Details: SOUTH OF BELKNAP, BY THE RAILROAD | Sheet Number: 16 | Down Rim to Invert: 0.0 |
| Pipe shape: Circular | Sewer Use: Combined Pipe | Total gallons used: 0.0 |
| Pipe size: 15 | Sewer Category: SEC | Joints passed: 0 |
| Pipe material: Reinforced Concrete Pipe | Purpose: Routine Assessment | Joints failed: 0 |
| Lining Method: None | Owner: City of Superior | |

Additional Info:

| 1:3818 | Distance | Code | Observation | Counter | Photo | Grade | | |
|-----------------|----------|----------|--|----------|-----------------------------------|-------|------|------|
| MH060003 | | | | | | | | |
| | 0.0 | AMH | Manhole / MH060003 | 00:00:01 | MH060003 -MH06000 4_d17117 | | | |
| | 0.0 | MWL | Water Level, 10% of the vertical dimension | 00:01:00 | MH060003 -MH06000 4_aef8093 | | | |
| | 413.9 | S01 MWLS | Miscellaneous Water Level, Sag, 10% of the vertical dimension, Start | 00:21:18 | MH060003 -MH06000 4_b34106 | | | |
| | 432.0 | MGO | Miscellaneous General Observation / LINE WAS CLEANED AGAIN BY DAN FROM THE UPSTREAM MANHOLE. | 00:35:48 | MH060003 -MH06000 4_54929bc | | | |
| | 433.7 | F01 MWLS | Miscellaneous Water Level, Sag, 10% of the vertical dimension, Finish | 00:22:52 | MH060003 -MH06000 4_79524d | S2 | | |
| | 446.1 | S02 DAGS | Deposits Attached Grease, 5% of cross sectional area from 12 o'clock to 12 o'clock, within 8 inch, Start | 00:24:30 | MH060003 -MH06000 4_d9415e | | | |
| | 446.1 | S03 DSF | Deposits Settled Fine, 10% of cross sectional area from 5 o'clock to 7 o'clock, within 8 inch, Start | 00:24:38 | MH060003 -MH06000 4_f631bf8 | | | |
| | 468.3 | OBB | Obstruction Brick or Masonry, 5% of cross sectional area from 6 o'clock to 7 o'clock | 00:26:14 | MH060003 -MH06000 4_2e0722 | M2 | | |
| | 486.1 | S04 DSGV | Deposits Settled Gravel, 10% of cross sectional area from 5 o'clock to 7 o'clock, within 8 inch, Start | 00:38:32 | MH060003 -MH06000 4_4f866cb | | | |
| | 503.4 | F02 DAGS | Deposits Attached Grease, 5% of cross sectional area from 12 o'clock to 12 o'clock, within 8 inch, Finish | 00:29:22 | MH060003 -MH06000 4_144806 | M2 | | |
| | 503.4 | F03 DSF | Deposits Settled Fine, 10% of cross sectional area from 5 o'clock to 7 o'clock, within 8 inch, Finish | 00:29:32 | MH060003 -MH06000 4_c7f7c66 | M2 | | |
| | 503.7 | OBZ | Obstruction Other, 50% of cross sectional area from 3 o'clock to 9 o'clock, within 8 inch / LARGE OBJECT COVERED IN GREASE | 00:31:24 | MH060003 -MH06000 4_089313 | M5 | | |
| | 505.6 | F04 DSGV | Deposits Settled Gravel, 10% of cross sectional area from 5 o'clock to 7 o'clock, within 8 inch, Finish | 00:39:51 | MH060003 -MH06000 4_58dba6 | M2 | | |
| | 505.9 | AMH | Manhole / MH060004 | 00:35:06 | MH060003 -MH06000 4_2ee63b | | | |
| MH060004 | | | | | | | | |
| QSR | QMR | QOR | SPR | MPR | OPR | SPRI | MPRI | OPRI |
| 2400 | 512D | 512E | 8.0 | 59.0 | 67.0 | 2.0 | 2.1 | 2.1 |