



## Inspection report

Date: <b>6/16/2022</b>	Work Order:	Weather: <b>Dry</b>	Surveyed By: <b>Steven Bucklin</b>	Certificate Number: <b>U-0819-70306510</b>	Pipe Segment Ref.: <b>MH050314-MH050315</b>
Year laid:	Pre-cleaning: <b>Light Cleaning</b>	Direction: <b>Upstream</b>	Pipe Joint Length:	Total Length:	Length Surveyed:

City: <b>Superior</b>	Drainage Area:	Upstream MH: <b>MH050315</b>
Street: <b>HILL</b>	Media Label: <b>1115</b>	Up Rim to Invert: <b>0.0</b>
Location Code: <b>Local rural streets with light traffic</b>	Flow Control: <b>Lift Station</b>	Downstream MH: <b>MH050314</b>
Location Details:	Sheet Number:	Down Rim to Invert: <b>0.0</b>
Pipe shape: <b>Circular</b>	Sewer Use: <b>Sanitary Sewage Pipe</b>	Total gallons used: <b>0.0</b>
Pipe size: <b>15</b>	Sewer Category: <b>SEC</b>	Joints passed: <b>0</b>
Pipe material: <b>Reinforced Concrete Pipe</b>	Purpose: <b>Routine Assessment</b>	Joints failed: <b>0</b>
Lining Method: <b>None</b>	Owner: <b>City of Superior</b>	

Additional Info:

1:3014	Distance	Code	Observation	Counter	Photo	Grade
<b>MH050314</b>	0.0	AMH	Manhole / MH050314	00:00:01	MH050314 -MH05031 5_466463c	
	0.0	MWL	Water Level, 10% of the vertical dimension	00:02:04	MH050314 -MH05031 5_1350b3f	
	2.3	S01	SAP	00:03:10	MH050314 -MH05031 5_2d214f4	
	25.7	DAE	Deposits Attached Encrustation, 5% of cross sectional area from 9 o'clock to 3 o'clock, within 8 inch	00:05:07	MH050314 -MH05031 5_8772e6c	M2
	53.9	S02	DAE	00:07:21	MH050314 -MH05031 5_cb668e5	
	71.8	B	Broken from 1 o'clock to 3 o'clock	00:08:58	MH050314 -MH05031 5_919b38	S4
	71.8	SRP	Surface Damage Reinforcement Projecting at 1 o'clock	00:09:13	MH050314 -MH05031 5_a503aa	S5
	71.8	IDC	Infiltration Dripper Connection at 1 o'clock	00:09:24	MH050314 -MH05031 5_134823	M3
	72.2	TBD	Tap Break-In Defective at 2 o'clock, dia/height: 6inch	00:09:46	MH050314 -MH05031 5_043ffad	M3
	142.9	SRV	Surface Damage Reinforcement Visible at 12 o'clock, within 8 inch	00:14:07	MH050314 -MH05031 5_84d865	S4
	319.7	SRP	Surface Damage Reinforcement Projecting from 1 o'clock to 2 o'clock	00:26:51	MH050314 -MH05031 5_f0a29d7	S5
	319.7	B	Broken from 12 o'clock to 2 o'clock	00:26:36	MH050314 -MH05031 5_a7ca65b	S4
	319.9	TB	Tap Break-in/Hammer at 1 o'clock, dia/height: 6inch	00:27:08	MH050314 -MH05031 5_0b061d	
	390.4	OBN	Obstruction Construction Debris, 10% of cross sectional area from 5 o'clock to 7 o'clock	00:32:38	MH050314 -MH05031 5_a1bf9cf	M2
	398.9	F01	SAP	00:34:22	MH050314 -MH05031 5_199505	S3
	398.9	F02	DAE	00:34:30	MH050314 -MH05031 5_5291f35	M2



## Inspection report

Date: <b>6/16/2022</b>	Work Order:	Weather: <b>Dry</b>	Surveyed By: <b>Steven Bucklin</b>	Certificate Number: <b>U-0819-70306510</b>	Pipe Segment Ref.: <b>MH050314-MH050315</b>
Year laid:	Pre-cleaning: <b>Light Cleaning</b>	Direction: <b>Upstream</b>	Pipe Joint Length:	Total Length:	Length Surveyed:

	1:3014	Distance	Code	Observation	Counter	Photo	Grade	
		399.8	OBN	Obstruction Construction Debris, 5% of cross sectional area from 6 o'clock to 7 o'clock, within 8 inch	00:34:49	MH050314 -MH05031 5_b12e81	M2	
		402.0	AMH	Manhole / MH050315	00:38:37	MH050314 -MH05031 5_3c24ad9		
QSR	QMR	QOR	SPR	MPR	OPR	SPRI	MPRI	OPRI
5243	322M	5243	259.0	150.0	409.0	3.1	2.0	2.6