



Inspection report

Date: 6/15/2022	Work Order:	Weather: Light Rain	Surveyed By: Steven Bucklin	Certificate Number: U-0819-70306510	Pipe Segment Ref.: MH3A0307-MH3A307A
Year laid:	Pre-cleaning: No Pre-Cleaning	Direction: Upstream	Pipe Joint Length:	Total Length:	Length Surveyed:

City: Superior	Drainage Area:	Upstream MH: MH3A307A
Street: HILL	Media Label: 1115	Up Rim to Invert: 0.0
Location Code: Local rural streets with light traffic	Flow Control: Lift Station	Downstream MH: MH3A0307
Location Details:	Sheet Number:	Down Rim to Invert: 0.0
Pipe shape: Circular	Sewer Use: Sanitary Sewage Pipe	Total gallons used: 0.0
Pipe size: 15	Sewer Category: SEC	Joints passed: 0
Pipe material: Reinforced Concrete Pipe	Purpose: Routine Assessment	Joints failed: 0
Lining Method: None	Owner: City of Superior	

Additional Info:

1:1988	Distance	Code	Observation	Counter	Photo	Grade
MH3A0307	0.0	AMH	Manhole / MH3A0307	00:00:01	MH3A030 7-MH3A30 7A_9d246	
	0.0	MWL	Water Level, 15% of the vertical dimension	00:02:06	MH3A030 7-MH3A30 7A_f09ee8	
	9.0	S01 SRV	Surface Damage Reinforcement Visible from 10 o'clock to 2 o'clock, within 8 inch, Start	00:04:09	MH3A030 7-MH3A30 7A_4fc8d8	
	23.7	S02 SAP	Surface Damage Aggregate Projecting from 10 o'clock to 2 o'clock, within 8 inch, Start	00:06:31	MH3A030 7-MH3A30 7A_a4b36	
	79.9	B	Broken from 1 o'clock to 2 o'clock	00:10:22	MH3A030 7-MH3A30 7A_a1793	S4
	80.6	TB	Tap Break-in/Hammer at 2 o'clock, dia/height: 4inch	00:10:38	MH3A030 7-MH3A30 7A_5a4bb	
	82.4	DAE	Deposits Attached Encrustation, 5% of cross sectional area from 2 o'clock to 5 o'clock, within 8 inch	00:11:29	MH3A030 7-MH3A30 7A_231e3	M2
	106.1	SAM	Surface Damage Aggregate Missing from 10 o'clock to 2 o'clock, within 8 inch	00:13:50	MH3A030 7-MH3A30 7A_9a67fd	S4
	142.9	S03 DSF	Deposits Settled Fine, 5% of cross sectional area from 5 o'clock to 7 o'clock, within 8 inch, Start	00:17:07	MH3A030 7-MH3A30 7A_9d72b	
	147.1	OBZ	Obstruction Other, 10% of cross sectional area from 5 o'clock to 6 o'clock / UNKNOWN OBJECT UNDER THE FLOW. COVERED IN RAGS.	00:17:42	MH3A030 7-MH3A30 7A_d32cb	M2
	147.1	B	Broken from 1 o'clock to 3 o'clock	00:18:30	MH3A030 7-MH3A30 7A_73c0f5	S4
	147.1	SRP	Surface Damage Reinforcement Projecting from 1 o'clock to 3 o'clock	00:18:46	MH3A030 7-MH3A30 7A_e9465	S5
	147.2	TBI	Tap Break-In Intruding at 2 o'clock, dia/height: 4inch, intruding: 2inch	00:19:02	MH3A030 7-MH3A30 7A_c29d9	M3
	195.2	DAE	Deposits Attached Encrustation, 5% of cross sectional area from 9 o'clock to 3 o'clock, within 8 inch	00:22:58	MH3A030 7-MH3A30 7A_e8c53	M2
	223.5	S04 DAE	Deposits Attached Encrustation, 5% of cross sectional area from 9 o'clock to 3 o'clock, within 8 inch, Start	00:25:31	MH3A030 7-MH3A30 7A_0f553c	
	250.9	OBN	Obstruction Construction Debris, 10% of cross sectional area from 5 o'clock to 6 o'clock, within 8 inch / COVERED WITH RAGS	00:27:35	MH3A030 7-MH3A30 7A_955cc	M2



Inspection report

Date: 6/15/2022	Work Order:	Weather: Light Rain	Surveyed By: Steven Bucklin	Certificate Number: U-0819-70306510	Pipe Segment Ref.: MH3A0307-MH3A307A
Year laid:	Pre-cleaning: No Pre-Cleaning	Direction: Upstream	Pipe Joint Length:	Total Length:	Length Surveyed:

1:1988	Distance	Code	Observation	Counter	Photo	Grade
	275.7	SRP	Surface Damage Reinforcement Projecting from 1 o'clock to 2 o'clock	00:30:04	MH3A030 7-MH3A30 7A_9ab80	S5
	276.9	F01 SRV	Surface Damage Reinforcement Visible from 10 o'clock to 2 o'clock, within 8 inch, Finish	00:30:34	MH3A030 7-MH3A30 7A_f62126	S4
	276.9	F02 SAP	Surface Damage Aggregate Projecting from 10 o'clock to 2 o'clock, within 8 inch, Finish	00:30:45	MH3A030 7-MH3A30 7A_e7fb31	S3
	276.9	F03 DSF	Deposits Settled Fine, 5% of cross sectional area from 5 o'clock to 7 o'clock, within 8 inch, Finish	00:30:53	MH3A030 7-MH3A30 7A_a4c59	M2
	276.9	F04 DAE	Deposits Attached Encrustation, 5% of cross sectional area from 9 o'clock to 3 o'clock, within 8 inch, Finish	00:31:01	MH3A030 7-MH3A30 7A_9be12f	M2
	277.8	AMH	Manhole / MH3A307A	00:33:42	MH3A030 7-MH3A30 7A_fb1968	

QSR	QMR	QOR	SPR	MPR	OPR	SPRI	MPRI	OPRI
524J	312G	524J	391.0	87.0	478.0	3.6	2.0	3.1