



Inspection report

Date: 5/10/2022	Work Order:	Weather: Dry	Surveyed By: Steven Bucklin	Certificate Number: U-0819-70306510	Pipe Segment Ref.: MH060107-MH060108
Year laid:	Pre-cleaning: No Pre-Cleaning	Direction: Upstream	Pipe Joint Length:	Total Length:	Length Surveyed:

City: City of Superior	Drainage Area:	Upstream MH: MH060108
Street: BENNINGTON	Media Label: 1111	Up Rim to Invert: 0.0
Location Code: Local rural streets with light traffic	Flow Control: Not Controlled	Downstream MH: MH060107
Location Details:	Sheet Number: 19	Down Rim to Invert: 0.0
Pipe shape: Circular	Sewer Use: Combined Pipe	Total gallons used: 0.0
Pipe size: 15	Sewer Category: SEC	Joints passed: 0
Pipe material: Vitrified Clay Pipe	Purpose: Routine Assessment	Joints failed: 0
Lining Method: None	Owner: City of Superior	

Additional Info:

1:1661	Distance	Code	Observation	Counter	Photo	Grade		
MH060107								
	0.0	AMH	Manhole / MH060107	00:00:01	MH060107 -MH06010 8_b1f8e59			
	0.0	MWL	Water Level, 5% of the vertical dimension	00:01:51	MH060107 -MH06010 8_79bcf1c			
	1.8	JAL	Joint Angular Large	00:02:47	MH060107 -MH06010 8_1af78c2	S4		
	1.8	RFJ	Roots Fine Joint from 7 o'clock to 5 o'clock, within 8 inch	00:02:59	MH060107 -MH06010 8_266f49b	M1		
	2.3	OBN	Obstruction Construction Debris, 40% of cross sectional area from 4 o'clock to 9 o'clock, within 8 inch / CONCRETE. ASPHALT. PEICES OF PIPE.	00:04:22	MH060107 -MH06010 8_866de1	M5		
	2.5	MSA	Miscellaneous Survey Abandoned / CAMERA CANT MAKE IT PAST DEBRIS. MADE IT TO THE OTHER SIDE OF THE DEBRIS. REVERSAL COMPLETE.	00:05:12	MH060107 -MH06010 8_7fee525			
	220.0		End of pipe					
MH060108								
QSR	QMR	QOR	SPR	MPR	OPR	SPRI	MPRI	OPRI
4100	5111	5141	4.0	6.0	10.0	4.0	3.0	3.3