



Inspection report

Date: 6/3/2022	Work Order:	Weather: Dry	Surveyed By: Steven Bucklin	Certificate Number: U-0819-70306510	Pipe Segment Ref.: MH060004-MH060005
Year laid:	Pre-cleaning: Heavy Cleaning	Direction: Upstream	Pipe Joint Length:	Total Length:	Length Surveyed:

City: City of Superior	Drainage Area:	Upstream MH: MH060005
Street: BELKNAP	Media Label: 1111	Up Rim to Invert: 0.0
Location Code: Railway	Flow Control: Lift Station	Downstream MH: MH060004
Location Details: SOUTH OF BELKNAP, BY THE RAILROAD	Sheet Number: 16	Down Rim to Invert: 0.0
Pipe shape: Circular	Sewer Use: Combined Pipe	Total gallons used: 0.0
Pipe size: 15	Sewer Category: SEC	Joints passed: 0
Pipe material: Reinforced Concrete Pipe	Purpose: Routine Assessment	Joints failed: 0
Lining Method: None	Owner: City of Superior	

Additional Info:

1:2317	Distance	Code	Observation	Counter	Photo	Grade		
MH060004								
	0.0	AMH	Manhole / MH060004	00:00:01	MH060004 -MH06000 5_efbdcc4			
	0.0	MWL	Water Level, 10% of the vertical dimension	00:01:01	MH060004 -MH06000 5_63b5ab			
	99.8	S01 DSGV	Deposits Settled Gravel, 15% of cross sectional area from 4 o'clock to 8 o'clock, within 8 inch, Start	00:06:37	MH060004 -MH06000 5_96aa50			
	205.4	F01 DSGV	Deposits Settled Gravel, 15% of cross sectional area from 4 o'clock to 8 o'clock, within 8 inch, Finish	00:15:04	MH060004 -MH06000 5_f3cd960	M3		
	242.9	S02 DSGV	Deposits Settled Gravel, 20% of cross sectional area from 4 o'clock to 8 o'clock, within 8 inch, Start	00:17:33	MH060004 -MH06000 5_c335adc			
	259.9	OBN	Obstruction Construction Debris, 10% of cross sectional area from 5 o'clock to 7 o'clock, within 8 inch	00:19:26	MH060004 -MH06000 5_1a218b	M2		
	299.0	F02 DSGV	Deposits Settled Gravel, 20% of cross sectional area from 4 o'clock to 8 o'clock, within 8 inch, Finish	00:24:27	MH060004 -MH06000 5_1b8a0c9	M3		
	299.1	DSF	Deposits Settled Fine, 35% of cross sectional area from 4 o'clock to 9 o'clock, within 8 inch	00:24:40	MH060004 -MH06000 5_c6e309f	M5		
	299.3	MSA	Miscellaneous Survey Abandoned / CAMERA CANT MAKE IT PAST DEBRIS.	00:24:54	MH060004 -MH06000 5_1cc1125			
	307.0		End of pipe					
MH060005								
QSR	QMR	QOR	SPR	MPR	OPR	SPRI	MPRI	OPRI
0000	513E	513E	0.0	103.0	103.0	0.0	3.0	3.0