



Inspection report

Date: 6/15/2022	Work Order:	Weather: Dry Weather/Wet Ground	Surveyed By: Steven Bucklin	Certificate Number: U-0819-70306510	Pipe Segment Ref.: MH3A308A-MH3A0309
Year laid:	Pre-cleaning: Light Cleaning	Direction: Upstream	Pipe Joint Length:	Total Length:	Length Surveyed:

City: Superior	Drainage Area:	Upstream MH: MH3A0309
Street: HILL	Media Label: 1115	Up Rim to Invert: 0.0
Location Code: Local rural streets with light traffic	Flow Control: Lift Station	Downstream MH: MH3A308A
Location Details:	Sheet Number:	Down Rim to Invert: 0.0
Pipe shape: Circular	Sewer Use: Sanitary Sewage Pipe	Total gallons used: 0.0
Pipe size: 15	Sewer Category: SEC	Joints passed: 0
Pipe material: Reinforced Concrete Pipe	Purpose: Routine Assessment	Joints failed: 0
Lining Method: None	Owner: City of Superior	

Additional Info:

1:987	Distance	Code	Observation	Counter	Photo	Grade		
MH3A308A								
	0.0	AMH	Manhole / MH3A308A	00:00:02	MH3A308 A-MH3A03 09_24c11f			
	0.0	MWL	Water Level, 10% of the vertical dimension	00:01:20	MH3A308 A-MH3A03 09_15ec71			
	6.4	SAM	Surface Damage Aggregate Missing from 11 o'clock to 1 o'clock, within 8 inch	00:02:25	MH3A308 A-MH3A03 09_cd821a	S4		
	7.8	S01	SAP	Surface Damage Aggregate Projecting from 9 o'clock to 3 o'clock, within 8 inch, Start	00:03:19	MH3A308 A-MH3A03 09_22250		
	26.0	DAE	Deposits Attached Encrustation, 5% of cross sectional area from 9 o'clock to 3 o'clock, within 8 inch	00:05:53	MH3A308 A-MH3A03 09_d6b0b	M2		
	60.7	LU	Line Up, change to: 10%	00:07:49	MH3A308 A-MH3A03 09_228de	M1		
	70.2	SRV	Surface Damage Reinforcement Visible from 8 o'clock to 12 o'clock, within 8 inch	00:09:29	MH3A308 A-MH3A03 09_8798f3	S4		
	72.8	S02	MWLS	Miscellaneous Water Level, Sag, 15% of the vertical dimension, Start	00:09:53	MH3A308 A-MH3A03 09_af0772		
	83.1	S03	DAE	Deposits Attached Encrustation, 5% of cross sectional area from 9 o'clock to 3 o'clock, within 8 inch, Start	00:11:26	MH3A308 A-MH3A03 09_736c2a		
	125.7	F01	SAP	Surface Damage Aggregate Projecting from 9 o'clock to 3 o'clock, within 8 inch, Finish	00:14:23	MH3A308 A-MH3A03 09_10b2e	S3	
	125.7	F02	MWLS	Miscellaneous Water Level, Sag, 15% of the vertical dimension, Finish	00:14:31	MH3A308 A-MH3A03 09_dd53a	S2	
	125.7	F03	DAE	Deposits Attached Encrustation, 5% of cross sectional area from 9 o'clock to 3 o'clock, within 8 inch, Finish	00:14:41	MH3A308 A-MH3A03 09_e33bb	M2	
	130.7	AMH	Manhole / MH3A0309	00:17:16	MH3A308 A-MH3A03 09_eed20			
QSR	QMR	QOR	SPR	MPR	OPR	SPRI	MPRI	OPRI
423C	2A11	423C	102.0	21.0	123.0	2.8	1.9	2.6